CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/CEMENT/2016-17 Date: 04.05.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.
*NAME OF THE WORK	:	Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.
*REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016
SAMPLE ID	:	Cement – Sample 1
SAMPLE RECEIVED ON	:	02.05.2016
PERIOD OF TESTING	:	02.05.2016 to 04.05.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	475 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/SAND-Gradation/2016-17 : 04.05.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. M. Rajashekar,**
#90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.

*** Name of Work** : Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates - Sample 1

Sample Received on : 02.05.2016

Date of Testing : 04.05.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	94.00	90-100	90-100	90-100	95-100
2.36	81.20	60-95	75-100	85-100	95-100
1.18	61.30	30-70	55-90	75-100	90-100
600 Micron	31.50	15-34	35-59	60-79	80-100
300 Micron	17.50	5-20	8-30	12-40	15-50
150 Micron	7.60	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/AGG/GR/2016-17 : 04.05.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. M. Rajashekar,**
#90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.

*** Name of Work** : Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm) - Sample 1

Sample Received on : 02.05.2016

Date of Testing : 04.05.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	98.21	95-100	85-100
20	41.36	30-70	0-20
10	12.79	10-35	0-5
4.75	1.36	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.15/MR/STEEL/2016-17 06.05.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.
Name of the Work	:	Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016
Date of Test	:	06.05.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.15/MR/STEEL/2016-17 06.05.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.
Name of the Work	:	Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016
Date of Test	:	06.05.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/CUBE/2016-17 09.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* **Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

* **Agency** : **Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.

* **Name of the work** : Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.

* **Reference** : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016

* **Sample ID** : Road Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

* **Grade of Concrete** : M_{30}

Compressive Strength as on : 28th day

Sample Received on : 09.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	12.05.2016	09.06.2016	8.198	703.3	31.26
2	12.05.2016	09.06.2016	8.265	720.3	32.01
3	12.05.2016	09.06.2016	8.390	721.3	32.06

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/CUBE/2016-17 09.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.
* Name of the work	: Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.
* Reference	: BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016
* Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{30}
Compressive Strength as on	: 28th day
Sample Received on	: 09.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	12.05.2016	09.06.2016	8.110	715.2	31.79
2	12.05.2016	09.06.2016	8.265	725.3	32.24
3	12.05.2016	09.06.2016	8.310	732.6	32.56

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/CUBE/2016-17 10.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
* Agency	: **Mr. M. Rajashekar,** #90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.
* Name of the work	: Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.
* Reference	: BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016
* Sample ID	: Road Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{30}
Compressive Strength as on	: 28th day
Sample Received on	: 10.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	13.05.2016	10.06.2016	8.098	705.6	31.36
2	13.05.2016	10.06.2016	8.190	710.6	31.58
3	13.05.2016	10.06.2016	8.260	725.8	32.26

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.15/MR/CSR-05/028d/CUBE/2016-17 10.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. M. Rajashekar,**
#90, 34th Cross, Juganahalli, Rajajinagara, Bangalore.

*** Name of the work** : Improvements and construction of cc road from Dharmastala Hotel via Coconut Garden Chaplamma circle to Basavanna temple in Dasarahalli Ward No.15, BBMP, Bangalore.

*** Reference** : BBMP/DZ/AEE/TDSD/PR/2016-17 Dated: 02.05.2016

*** Sample ID** : Road Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{30}

Compressive Strength as on : 28th day

Sample Received on : 10.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	13.05.2016	10.06.2016	8.289	720.5	32.02
2	13.05.2016	10.06.2016	8.316	725.6	32.25
3	13.05.2016	10.06.2016	8.485	745.6	33.14

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com